

APPENDIX 5 NHRR HYDRAULIC MODEL LOG


					Run details	5]					Model C	ontrol Files	
ID S	cenario	Event	Complete		1	1	Run Description	Simulation Details	TCF	ECF	тос	TGC	твс	TMF	bc_dbase	TEF
									1	1	1	1	1	1		1
1 B	AS	100	Unstable	Testing			FMP-TUFLOW Hydraulic Model setup	Did not start up		/	/		L T	<u> </u>	bc_dbase_Witham_NHRR_001.csv	Ŧ
								First ESTRY-TUFLOW model run.								
								Unstable on first startup Downstream Boundary Unstable	2	/		2	2	1		1
2 B	٨٢	100	Unstable	Testing			ESTRY-TUFLOW Hydraulic Model setup	(WITH_0-18)		'					bc dbase Witham NHRR 001.csv	—
	AS	100	Unstable	Testing			Updating downstream boundary to use	(WITH_0-18)						+	bc_dbase_witham_NHRR_001.csv	
							UWA_3809 from infoworks model. Using									
							WITH 0000 instead of WITH 0-19									
							downstream of bridge for stability, (bed		3	1	1	3	3	1		1
							level of WITH_0-19 was higher than			/	/			-		1
							WITH_0000 causing instabilities), changing	Instability at downstream boundary,								
3 B.	AS	100	Unstable	Testing			Channel type to SN for stability.	added roughness patch							bc_dbase_Witham_NHRR_002.csv	
							Adding Operational Structures (TOC) file,									
							required multiple itterations to get .TOC									
							file to work. Needed a separate .ECF file to		1	1		1	1	1		1
							work enable TOC to run.		4	1	5	4	4	1		T
							Updating inflow boundaries to FEHCD									
4 B	AS	100	Unstable	Testing			methodology (As in reporting)								bc_dbase_Witham_NHRR_003.csv	
							1. Starting Witham Sluice Gate as Open									
							5. Changing 1D downstream boundary HQ									
							curve to use 1D_NWK TUFLOW output									
							(WITH_0000D)		5	1	5	5	5	1		1
							7. Separately digitising 3 culverts at			-				-		1
							Witham Sluice Gate, changing last 4									
							attributes to rectangular culvert losses									
5 B.	AS	100	Finished	Testing			rather than weir losses.								bc_dbase_Witham_NHRR_003.csv	
							1. Setting Reservoir Defence Level to 7.54 m AOD	TOC For River Witham sluice gate was	6	2	6	6	E	1		1
6 B	٨٢	100	Finished	Testing			2. Abstraction at Meadow Lane	-	0	2	6	6	5	1	bc_dbase_Witham_NHRR_003.csv	T
	AJ	100	Fillistieu	Testing			1. Grid size to 10	wrong							bc_ubase_withani_witkk_003.csv	
							2. Timestep adjusted									
							3. Correcting TOC files so Witham main									
							sluice gate is correctly opporated		_		_					
							4. Adding culvert under the Beck		7	3	7	/	6	1		1
							5. Adjusted IDB stream representation									
							downstream of reservoir to allow flow and									
7 B	AS	100	Finished	Testing			culvert boundaries	Toc for WITHAM sluice gate was wrong							bc_dbase_Witham_NHRR_Infoworks_(
							1. Updated TOC file									
							2. Updated Opeational Structures to try to									
							resolve warning 1132									
							3. Updated wier that was unstable									
							4. removed feeder flows from two		8	4	8	8	8	1		1
							channels									
							5. removed structures from CF channel									
							(couldn't even see these on google earth)									
	A.C.	100	Einiched	Tosting			6. Included Pike Dyke inflows and channel representation (downstream end of model)								he dhace Witham NUDD Information (
8 B	42	100	Finished	Testing			1. Lowered WB at DMY2789 to 8m AOD								bc_dbase_Witham_NHRR_Infoworks_(
9 B	AS	100	Finished	Testing			2. Updated bank Line		9	5	8	9	9	1	bc_dbase_Witham_NHRR_Infoworks_(1
	,	100	i moneu	i cotting					10	<u>_</u>	0	0	10	1		1
10 B	AS	100	Finished	Testing			Changed DMY2789 to River Section		10	6	8	9	10	1	bc_dbase_Witham_NHRR_Infoworks_0	1
							Changed DMY2789 to Structure with 2D		11	7	8	10	11	1		1
11 B	AS	100	Finished	Testing			Bridge Deck		<u> </u>	/	0		<u> </u>	<u> </u>	bc_dbase_Witham_NHRR_Infoworks_(<u>т</u>

							1									
							Copy of 009 after realising issue was a									
							unsnapped nwk line. Updates to 009									
							1. Snap River NWK to Structure NWK at									
							DMY2789									
							2. Weir Structure (DMY1402) edited to 8.4,		12	8	8	11	9	1		1
							average of road level (not top of railings as			-	•			_		—
							previous)									
							3. Bank levels upstream of DMY2789									
12 BA	۵S	100	Finished	Testing			updated to better reflect topography								bc_dbase_Witham_NHRR_Infoworks (
12 0,	10	100	Thistica	Testing			1. Breach Added									
							2. Using FEH inflows instead of Infoworks									
							for conservative approach.		12	•	0	10		1		1
	• •	100							13	9	8	12	9	1		T
BA		100					3. Updated structure DMY3011 to									
13 BI	REACH	1000	Unstable	Testing			rectangular culvert for stability								bc_dbase_Witham_NHRR_003.csv	
							1. Updating Effective Crest of Washland									
							Reservoir									
							2. Updating Boundary Condition for Sluice									
							Gate WITH_4925G									
							3. Update inflows, added climate change									
							column (Upper 2080 - 57%)									
							T100CC2080UPPER and added time to									
							200hrs by copying last line in dataset		14	10	8	13	12	1		1
							4. DMY3011 structure very unstable, Found		14	TO	0	13	12	L L		Ŧ
							-									
							to be a NWK line snapping issue so was									
							corrected.									
							5. Updated River Code layer in line with									
							number 4 update.									
							6. Breach trigger value updated to onset									
14 BA	۹S	100	Finished	Testing				Model ran stable							bc_dbase_Witham_NHRR_003.csv	
								Model ran, instabilities noticed at								
								Sluice gate 1D-2D boundary to								
							1. Update model with NHRR Design Terrain	washland.	15	11	8	13	13	1		1
							2. Adding NHRR Culverts	NHRR flooded, fed back to design team			•	_0		-		-
15 AI	LL	ALL	Finished	ss	130	-1.67	-	to update design							bc dbase Witham NHRR 003.csv	
							1. Updating Operational Structures Sluice									
							Gates to try to Stabilise flow at the 1D-2D									
							boundary between the sluice gate and the									
							washland		16	12	8	14	14	1		1
									_		-					
						4.05	- Adjust SX boundary location									
16 BA	AS	ALL	Finished	Testing	120	-1.95	- Smooth terrain at entrance to washland								bc_dbase_Witham_NHRR_003.csv	
							TCF-15									
							1. Read channels before bank levels		17	11	8	15	15	1		1
							2. Read in bank levels for US of the BECK				0	10	<u>-</u>	1		Ŧ
17 BA	۹S	T100	Finished	Testing	120	-0.97	3. HX line add at US of BECK 1D channel	Instability at sluice gates still present							bc_dbase_Witham_NHRR_003.csv	
							1. Check and updated where required									
							defence levels at key locations (River Brook									
							upstream of the River Witham Confluence)									
							2. Updated Witham Washland Reservoir				_			_		
							Level to 7.4 m AOD		18	11	8	16	15	1		1
							3. Repositioned The Beck Upstream									
							defence to allow representation of									
							-									
							watercourse in between defences in the 2D									
18 B/	4S	T100	Interrupted	Testing	110.9	-0.98		Instability at sluice gates still present							bc_dbase_Witham_NHRR_003.csv	
							1. Removed some cross sections around									
							the Witham Sluice Gate to increase the									
							distance between cross-sections to									
							increase channel storage capacity.									
							2. Updated the channel type around sluice		19	13	10	17	16	1		1
		1					gates to SN					±,		-		-
							1-						.		1 I	
							3. Updated defence lines, river code laver									
							3. Updated defence lines, river code layer,									
19 BA	^ 5	T100	Finished	Testing	120	1 10	WLL and IWL and the TOC file to reflect	Better stability but still not great							bc dbase Witham NHRR 003.csv	

						(Copy of 18)									
						1. Changed nwk channel type upstream	Stability improved but not as much as	20	14	8	16	15	1		1
20 BAS	T100	Finished	Testing	120	-1.43	and downstream of sluice gates to SN	19							bc_dbase_Witham_NHRR_003.csv	
						Copy of 19		21	12	10	10	10	1		1
21 BAS	T100	Interrupted	Testing	81.49	-1 /15	1. Roughness Patch smoothing roughness at sluice gate to 0.035	minimal impact on results.	21	13	10	18	16	1	bc dbase Witham NHRR 003.csv	T
	1100	Interrupted	Testing	01.49	-1.45	Copy of 19									
						1. TOC file adjusted to instantaneous		22	4 -	4.4	47	10			4
						opening and closing of structures to stop		22	15	11	17	16	1		T
22 BAS	T100	Interrupted	Testing	100.5	-1.43	fluctuations	No impact on results							bc_dbase_Witham_NHRR_003.csv	
						Copy of 19									
						1. TOC file adjusted to instantaneous									
						opening and closing of structures to stop fluctuations									
						2. Roughness Patch smoothing roughness		23	15	11	19	17	1		1
						at sluice gate to 0.035									
						3. Smoothing topography to 4.39m AOD at									
23 BAS	T100	Interrupted	Testing	106	-1.71	washland sluice gate boundary	Much more stable, but not perfect.							bc_dbase_Witham_NHRR_003.csv	
						Copy of 23									_
						1. New TOC file with "Fully Open" and		24	16	12	19	17	1		1
24 BAS	T100	Interrupted	Testing	69.54	-1.72	"Closed" instead of "Open" and "Close".	No difference compared to 23							bc_dbase_Witham_NHRR_003.csv	
						Copy of 23 1. New TOC file with "NO CHANGE"		25	17	13	19	17	1		1
25 BAS	T100	Interrupted	Testing	95.11	-1.71	removed	No difference compared to 23	25	1/	12	19	1/	1	bc dbase Witham NHRR 003.csv	T
25 5/15	1100	Interrupted	resting	55.11	1.71	Copy of 23									
						1. New TOC file (copy of 10 so not an									
						instantaneous closure, as this had not									
						impact (22 results)), correcting statement		26	18	14	19	17	1		1
						so Witham Gate only closes if Washland									
26 846	T100	In the second second	Testine	00.44	1 70	sluice gate is open	Less severe oscillations, but still								
26 BAS	T100	Interrupted	Testing	98.44	-1./6	2. SN back to S Copy of 26	present							bc_dbase_Witham_NHRR_003.csv	
						1. TOC File updated to include of Period No		~ 7		4 5	10				
						Change < 0.25> SPECIFICYING OPEN		27	19	15	19	17	1		1
27 BAS	T100	Finished	Testing	120	-1.64	CLOSE FULLY OPEN CLOSED	Oscillations still present							bc_dbase_Witham_NHRR_003.csv	
						Copy of 26									
						1. Roughness Patch at Sluice Gate set to	Roughness Patch acts to increase the	28	18	14	20	17	1		1
28 BAS	T100	Interrupted	Testing	95.65	-1.65	0.08 manning's n	magnitude of ossicilations							bc_dbase_Witham_NHRR_003.csv	
						Copy of 26 1. TOC File updated to include of Period No									
						Change < 1> SPECIFICYING OPEN CLOSE	smooths the 1D curve but with more	29	19	15	19	17	1		1
29 BAS	T100	Interrupted	Testing	110.5	-1.64	FULLY OPEN CLOSED	violent and sudden ossicilations							bc_dbase_Witham_NHRR_003.csv	
						Copy of 29									
						1. Roughness Patch at Sluice Gate set to	Roughness Patch acts to increase the	30	19	15	20	17	1		1
30 BAS	T100	Interrupted	Testing	100.6	-1.59	0.08 manning's n	magnitude of ossicilations							bc_dbase_Witham_NHRR_003.csv	
						Copy of 31									
						1. Altered TOC - if statement testing if		31	21	17	19	17	1		1
31 BAS	T100	Interrupted	Testing	78.16	-1.76	Open, stay open if above closing threshold	No difference compared to 29							bc_dbase_Witham_NHRR_003.csv	
			0		•	Copy of 26									
BAS	T100					1. Adding missing culvert under Blackmoor		32	22	14	19	18	1		1
32 NHRR	T100CC	Finished	Testing	100	-2.79	Road	than 26							bc_dbase_Witham_NHRR_003.csv	
					4 70	Copy of 32		22							<u>,</u>
33 ALL	ALL	Finished	ss	100		Changed operational sluice gates to SGOWB tpye		33	23	14	19	18	1		1
		i inisileu	33	100	-2.21		Reduces Mass Error to acceptable								
							range,								4
						Increasing slope of 1d and 2d downstream		33	23	14	19	18	1	3	1
D20P 100CC	ALL	Finished	Testing	100	-0.14	boundary by 20%	flood gates								
	1		1000118	100	0.14									1	

						1	1							1	1
42 NHRR	100CC	Finished	Testing	100		Copy of 33 1. SN Channel 2. Add stability z shape to allow free flow of water at blackmoor road culvert	Reduces Mass Error, Ossicilations around the flood gates -Magnitude Increases	42	33	14	21	18	1	3	1
43 NHRR	100CC	Finished	Testing	100		Copy of 33 1. TOC Period of no Change <15mins 2. Add stability z shape to allow free flow of water at blackmoor road culvert	Reduces Mass Error, Ossicilations around the flood gates -Magnitude Increases -Frequency decreases	43	34	15	21	18	1	3	1
44 NHRR	100CC	Finished	Testing	100		Copy of 33 1. SX - 3 cells 2. Add stability z shape to allow free flow of water at blackmoor road culvert	No impact on Mass Error, severity of oscilations slightly reduced, but times when magnitude increases	44	35	14	21	19	1	3	1
45 NHRR	100CC	Finished	Testing	100		Copy of 33 1. increase number of xs near Witham Sluice to original 2. Add stability z shape to allow free flow of water at blackmoor road culvert	Reduces Mass Error, but magnitude of ossicilations around the flood gates increase	45	36	14	21	18	1	3	1
46 NHRR	100CC	Finished	Testing	100		Copy of 33 1. increase 1D roughness around the Sluice gates 2. Add stability z shape to allow free flow of water at blackmoor road culvert	Slightly increases mass error, no change in ossicilations around the flood gates	46	37	14	21	18	1	3	1
47 NHRR	100 100CC	Interrupted	Testing	70.86100		Copy of 33 1. SN Channel 3. SX - 3 cells 4. Update downstream 1D boundary 5. Add stability z shape to allow free flow of water at blackmoor road culvert	Downstream boundary reduces 1D-MB to acceptable range. The magnitude of the ossilations around the flood gates increase for the 100cc event.	47	38	14	21	19	1	4	1
48 NHRR	100CC	Interrupted	Testing			Copy of 33 1. TOC gate speed reduced to 0.005 m/s 4. Update downstream 1D boundary 5. Add stability z shape to allow free flow of water at blackmoor road culvert	Slight reduction in severity in oscillation, although very similar	48	39	19	21	18	1	4	1
49 NHRR	100CC	Interrupted	Testing			Copy of 33 1. TOC Opening/Closing period instead of Gate Speed - set to 10 mins 4. Update downstream 1D boundary 5. Add stability z shape to allow free flow of water at blackmoor road culvert	Signficant reduction in severity in oscilations	49	40	20	21	18	1	4	1
		merrupteu	resting			Copy of 49 1. Update NHRR ascii with most up to date design 2. Update NHRR Culverts to allow model to run		50	41	20	22	18	1	4	1
50 All	ALL	Finished	Final		-0.28										

			57%	32%	32%
Model Inflows	T100	T1000	T100CC2080UPPER	T100CC2080HIGHER	T1000CC2080HIGHER
Brant_GS_US	33.474	62.996	52.554	44.186	83.155
Brant_GS_DS	34.743	65.355	54.547	45.861	86.269
Witham_U_5_FEH	33.184	60.589	52.099	43.803	79.977
Witham_U_2_FEH	12.295	22.785	19.303	16.229	30.076
UWC_7019	42.900	77.550	67.353	56.628	102.366



Witham Management Catchment peak river flow allowances

	Central	Higher	Uppe
2020s	9%	14%	27%
2050s	8%	15%	32%
2080s	21%	32%	57%

This map contains information generated by <u>UK Centre for Ecology and Hydrology</u> using UK Climate projections.

Witham M	Witham Management Catchment							
	Central Higher							
2020s	9%	14%	27%					
2050s	8%	15%	32%					
2080s	21%	32%	57%					

Reference tables for Manning's n values for Channels, Closed Conduits Flowing Partially Full, and Corrugated Metal Pipes.

Manning's n for Channels (Chow, 1959).

Manning's n for Channels (Chow, 1959).			
Type of Channel and Description	Minimum	Normal	Maximum
Natural streams - minor streams (top width at floodstage < 100 ft)			
1. Main Channels			
a. clean, straight, full stage, no rifts or deep pools	0.025	0.03	0.033
b. same as above, but more stones and weeds	0.03	0.035	0.04
c. clean, winding, some pools and shoals	0.033	0.04	0.045
d. same as above, but some weeds and stones	0.035	0.045	0.05
e. same as above, lower stages, more ineffective	0.04	0.048	0.055
slopes and sections	0.04	0.046	0.055
f. same as "d" with more stones	0.045	0.05	0.06
g. sluggish reaches, weedy, deep pools	0.05	0.07	0.08
h. very weedy reaches, deep pools, or floodways	0.075	0.1	0.15
with heavy stand of timber and underbrush	0.075	0.1	0.15
2. Mountain streams, no vegetation in channel, banks usually steep, tre	es and brush along banks su	Ibmerged at high sta	ges
a. bottom: gravels, cobbles, and few boulders	0.03	0.04	0.05
b. bottom: cobbles with large boulders	0.04	0.05	0.07
3. Floodplains			
a. Pasture, no brush			
1.short grass	0.025	0.03	0.035
2. high grass	0.03	0.035	0.05
b. Cultivated areas			
1. no crop	0.02	0.03	0.04
2. mature row crops	0.025	0.035	0.045
3. mature field crops	0.023	0.035	0.045
c. Brush	0.00	0.07	0.00
1. scattered brush, heavy weeds	0.035	0.05	0.07
2. light brush and trees, in winter	0.035	0.05	0.06
3. light brush and trees, in summer	0.035	0.05	0.08
		0.00	0.08
4. medium to dense brush, in winter	0.045		
5. medium to dense brush, in summer	0.07	0.1	0.16
d. Trees	0.44	0.45	0.0
1. dense willows, summer, straight	0.11	0.15	0.2
2. cleared land with tree stumps, no sprouts	0.03	0.04	0.05
3. same as above, but with heavy growth of sprouts	0.05	0.06	0.08
4. heavy stand of timber, a few down trees, little	0.08	0.1	0.12
undergrowth, flood stage below branches			
5. same as 4. with flood stage reaching branches	0.1	0.12	0.16
4. Excavated or Dredged Channels			
a. Earth, straight, and uniform			
1. clean, recently completed	0.016	0.018	0.02
2. clean, after weathering	0.018	0.022	0.025
3. gravel, uniform section, clean	0.022	0.025	0.03
4. with short grass, few weeds	0.022	0.027	0.033
b. Earth winding and sluggish			
1. no vegetation	0.023	0.025	0.03
2. grass, some weeds	0.025	0.03	0.033
3. dense weeds or aquatic plants in deep channels	0.03	0.035	0.04
4. earth bottom and rubble sides	0.028	0.03	0.035
5. stony bottom and weedy banks	0.025	0.035	0.04
6. cobble bottom and clean sides	0.03	0.04	0.05
c. Dragline-excavated or dredged			
1. no vegetation	0.025	0.028	0.033
2. light brush on banks	0.035	0.05	0.06
d. Rock cuts			
1. smooth and uniform	0.025	0.035	0.04
2. jagged and irregular	0.035	0.04	0.05
e. Channels not maintained, weeds and brush uncut			1
1. dense weeds, high as flow depth	0.05	0.08	0.12
2. clean bottom, brush on sides	0.04	0.05	0.08
3. same as above, highest stage of flow	0.045	0.07	0.11
4. dense brush, high stage	0.045	0.07	0.14
5. Lined or Constructed Channels	0.00	0.1	0.17
a Cement			
a. Cement 1. neat surface	0.01	0.011	0.013

b. Wood			
1. planed, untreated	0.01	0.012	0.014
2. planed, creosoted	0.011	0.012	0.015
3. unplaned	0.011	0.013	0.015
4. plank with battens	0.012	0.015	0.018
5. lined with roofing paper	0.01	0.014	0.017
c. Concrete			
1. trowel finish	0.011	0.013	0.015
2. float finish	0.013	0.015	0.016
3. finished, with gravel on bottom	0.015	0.017	0.02
4. unfinished	0.014	0.017	0.02
5. gunite, good section	0.016	0.019	0.023
6. gunite, wavy section	0.018	0.022	0.025
7. on good excavated rock	0.017	0.02	
8. on irregular excavated rock	0.022	0.027	1
d. Concrete bottom float finish with sides of:			
1. dressed stone in mortar	0.015	0.017	0.02
2. random stone in mortar	0.017	0.02	0.024
3. cement rubble masonry, plastered	0.016	0.02	0.024
4. cement rubble masonry	0.02	0.025	0.03
5. dry rubble or riprap	0.02	0.03	0.035
e. Gravel bottom with sides of:			
1. formed concrete	0.017	0.02	0.025
2. random stone mortar	0.02	0.023	0.026
3. dry rubble or riprap	0.023	0.033	0.036
f. Brick			
1. glazed	0.011	0.013	0.015
2. in cement mortar	0.012	0.015	0.018
g. Masonry			
1. cemented rubble	0.017	0.025	0.03
2. dry rubble	0.023	0.032	0.035
h. Dressed ashlar/stone paving	0.013	0.015	0.017
i. Asphalt			
1. smooth	0.013	0.013	
2. rough	0.016	0.016	
j. Vegetal lining	0.03		0.5

Manning's n for Closed Conduits Flowing Partly Full

Type of Conduit and Description	Minimum	Normal	Maximum
1. Brass, smooth:	0.009	0.01	0.013
2. Steel:			
Lockbar and welded	0.01	0.012	0.014
Riveted and spiral	0.013	0.016	0.017
3. Cast Iron:			
Coated	0.01	0.013	0.014
Uncoated	0.011	0.014	0.016
4. Wrought Iron:			
Black	0.012	0.014	0.015
Galvanized	0.013	0.016	0.017
5. Corrugated Metal:			
Subdrain	0.017	0.019	0.021
Stormdrain	0.021	0.024	0.03
6. Cement:			
Neat Surface	0.01	0.011	0.013
Mortar	0.011	0.013	0.015
7. Concrete:			
Culvert, straight and free of debris	0.01	0.011	0.013
Culvert with bends, connections, and some debris	0.011	0.013	0.014
Finished	0.011	0.012	0.014
Sewer with manholes, inlet, etc., straight	0.013	0.015	0.017
Unfinished, steel form	0.012	0.013	0.014
Unfinished, smooth wood form	0.012	0.014	0.016
Unfinished, rough wood form	0.015	0.017	0.02
8. Wood:			
Stave	0.01	0.012	0.014
Laminated, treated	0.015	0.017	0.02
9. Clay:			

Common drainage tile	0.011	0.013	0.017
Vitrified sewer	0.011	0.014	0.017
Vitrified sewer with manholes, inlet, etc.	0.013	0.015	0.017
Vitrified Subdrain with open joint	0.014	0.016	0.018
10. Brickwork:			
Glazed	0.011	0.013	0.015
Lined with cement mortar	0.012	0.015	0.017
Sanitary sewers coated with sewage slime with bends and connections	0.012	0.013	0.016
Paved invert, sewer, smooth bottom	0.016	0.019	0.02
Rubble masonry, cemented	0.018	0.025	0.03

Manning's n for Corrugated Metal Pipe (AISI,

Type of Pipe, Diameter and Corrugation Dimension	n
1. Annular 2.67 x 1/2 inch (all diameters)	0.024
2. Helical 1.50 x 1/4 inch	
8" diameter	0.012
10" diameter	0.014
3. Helical 2.67 x 1/2 inch	
12" diameter	0.011
18" diameter	0.014
24" diameter	0.016
36" diameter	0.019
48" diameter	0.02
60" diameter	0.021
4. Annular 3x1 inch (all diameters)	0.027
5. Helical 3x1 inch	
48" diameter	0.023
54" diameter	0.023
60" diameter	0.024
66" diameter	0.025
72" diameter	0.026
78" diameter and larger	0.027
6. Corrugations 6x2 inches	
60" diameter	0.033
72" diameter	0.032
120" diameter	0.03
180" diameter	0.028